RoU Project Verification Report Form (VR)	
BASIC INFORMATION	
Name of approved UWR Project Verifier / Reference No.	NATURE SHRINE INC.
Type of Accreditation	☑ RoU Accreditation UWR ☐ Water Audit/Water Footprint Expertise
Approved UWR RoU Scopes for Project Verification	RoU Scope 2: Measures for conservation and storage of excess surface water for future requirement RoU Scope 5: Conservation measures taken to recycle and reuse water, spent wash, wastewater etc across or within specific industrial processes and systems.
Validity of UWR approval of Verifier	December, 2024 onwards
Completion date of this VR	11.02.2026
Title of the project activity	Rainwater Harvesting through Storage Cum Percolation (SCP) Pond & Recycling of ETP treated water at Digboi refinery, IOCL, Assam
Project reference no.	UWR Project ID: 575
Name of Entity requesting verification service	Encoraa ESG
Contact details of the representative of the Entity, requesting verification service (Focal Point assigned for all communications)	Mr. Sanjay Nair, Co-founder & CMO
Country where project is located	India

Applied reference documents used for estimation (approved water data and reference guides under the UWR Rou Standard used)	UWR Rainwater offset unit standard, Water data guide
Project Verification Criteria: Mandatory requirements to be assessed	☑ UWR Standard ☑ Applicable Approved Calculations ☑ Applicable Legal requirements /rules of host country ☑ Eligibility of the Project Type ☑ Start date of the Project activity ☑ Meet applicability conditions in the applied methodology ☑ Credible Water Data Sets ☑ Do No Harm Test ☑ RoU calculations ☑ PCNMR ☑ No Double Counting ☐ Others (please mention below)
Project Verification Criteria: Optional requirements to be assessed	☑ Environmental Safeguards Standard and do-no-harm criteria ☑ Social Safeguards Standard do-no-harm criteria
Project Verifier's Confirmation: The *UWR Project Verifier* has verified the UWR project activity and therefore confirms the following:	The UWR RoU Project Verifier Nature Shrine Inc., certifies the following with respect to the UWR Project Activity ☑ The Project Owner has correctly described the Project Activity in the PCNMR including the applicability of the guidance documents and water data as outlined in the UWR RoU Standard, RoU Scope 2- Measures

	for conservation and storage of excess surface water for future requirement, RoU Scope 5: Conservation measures taken to recycle and reuse water, spent wash, wastewater etc across or within specific industrial processes and systems and meets the applicability conditions and has achieved the estimated RoUs, complies with the monitoring methodology and has calculated RoU estimates correctly and conservatively. ☑ The Project Activity is likely to generate RoUs estimated at [76,80,013] m^3, which are applicable with UWR rules ☑ The Project Activity is not likely to cause any net-harm to the environment and/or society ☑ The Project Activity complies with all the applicable UWR rules[1] and therefore recommends UWR Program to register the Project activity with RoUs.
Project Verification Report, reference number and date of approval	Verification Report UWR Project ID: 575 Date:11.02.2026
Name of the authorised personnel of UWR Project Verifier and his/her signature with date	Ms. Avni Joshi For,NATURE SHRINE INC Avni Lead Verifier Nature Shrine Inc.

1

PROJECT VERIFICATION REPORT

Executive summary

Nature Shrine Inc. is contracted by Encoraa ESG to carry out the verification of the project activity, “Rainwater Harvesting through Storage Cum Percolation (SCP) Pond & Recycling of ETP treated water” at Digboi refinery, IOCL, Assam.

As per WRI’s aqueduct water risk atlas Assam is having major basin: Ganges – Bramhaputra, minor basin: Jamuna / Kapili and aquifer: Ganges-Brahmaputra Basin and having overall water risk is rated as high (3-4). Tinsukia district in Assam faces water scarcity challenges, particularly concerning groundwater depletion and access to clean drinking water. Climate change, including erratic rainfall patterns and increased temperatures, has significantly impacted groundwater recharge and availability in the region. Additionally, the district's vulnerability to flooding further exacerbates the water crisis by contaminating sources and disrupting access to safe drinking water. Studies indicate a decline in groundwater levels in Tinsukia, linked to climate change impacts. Amidst such water crisis, thoughtfully conceptualized rainwater conservation measures and treated water recycling efforts play a crucial role towards water stewardship.

Scope of Verification

The scope of the services for the project is to perform Project Verification of concerned Project Activity. The scope of verification is to assess the claims and assumptions made in the Project Concept Note & Monitoring Report (PCNMR) against the UWR criteria, including UWR program verification guidance document, UWR Standard, UWR Program Manual, and related rules and guidelines established under Program process.

Methodology and Verification Process

- Desk review of documents and evidence submitted in context of the reference rules and guidelines issued by UWR
- Offsite/remote audit, interview and interactions with the concerned teams involved with the project activities
- Reporting audit findings with respect to clarifications and non-conformities and the closure of the findings
- Issuance of Verification report and Verification Statement

Nature Shrine Inc. is able to certify that the Rainwater Offset Units (RoUs) from the project activity, “Rainwater Harvesting through Storage Cum Percolation (SCP) Pond & Recycling of ETP treated water” at Digboi refinery, IOCL, Assam (UWR ID-575) for the details mentioned as follow:

Scope	**RoU Scope 2**	**RoU Scope 5**
Crediting period started from	2018	2015
Crediting period ended on	2024	2024
Scope wise RoUs generated	29,01,040	51,23,527
Total RoUs generated	80,24,567 RoUs	
Eligibile RoUs as per UWR standard for the entire crediting period	**76,80,013 RoUs** **(As per quantification methodology of UWR standard ver 6.0, Annual RoU threshold is limited to 1,000,000 RoUs/year (1 million RoUs/yr or 1000,000,000 litres/yr) over the entire crediting period)**	

Project Verification team, technical reviewer and approver

Project Verification team

No.	Role	Last name	First name	Affiliation	Involvement in		
					Doc review	Off-Site inspection	Interviews
1.	Team Leader	Joshi	Avni	N/A	Yes	Yes	Yes
2.	Validator	Makwana	Jayesh	OE	Yes	Yes	No

Technical reviewer and approver of the Project Verification report

No.	Role	Type of resource	Last name	First name	Affiliation
1.	Technical reviewer	OE	Makwana	Jayesh	OE

Means of Project Verification

Desk/document review

Nature Shrine Inc. conducted a detailed desk review and examination of existing documents and records related to the project including Project Concept Note Monitoring Report (PCNMR), Project commissioning certificates, technical feasibility report, technical drawings, Flow meter calibration certificates, Water quality analysis report and basis and calculation for yearly water conserved/recycled etc. Additional documents that were not available for the desk review were requested for review during the remote audit. Other relevant information was sought to complete the verification, which was obtained from publicly available data, other reliable sources and through virtual interviews with concerned team members.

Off-site inspection

Date of off-site inspection: 13.08.2025			
No.	**Activity performed Off-Site**	**Site location**	**Date**
1.	Off site verification of details provided in the PCNMR regarding project location, effective catchment area for SCP and other supporting catchment infrastructure, Effluent Treatment Plant (ETP) scheme and significant water conservation activities etc. was conducted during virtual call with Project Proponent & Aggregator	IOCL Digboi refinery, Tinsukia, Assam	13.08.2025

Interviews

No.	Interview/Telephonic discussion			Date	Subject
	Last name	First name	Affiliation		
1.	Nair	Sanjay	Encoraa ESG	11.08.2025	PCNMR
2.	Prasad	N. Ravi	Project co-ordinator, Digboi refinery, IOCL	13.08.2025	SPOC for Project verification activity
3.	Saikia	Tridib	Chief Manager, HSE, Digboi refinery, IOCL	29.08.2025	Project related supporting documents
4.	Prasad	Tarun	HSE, Digboi refinery, IOCL	13.08.2025	Offsite visit of SCP & ETP, Supporting documents
5.	Nair	Sanjay	Encoraa ESG	10.02.2026	PCNMR 2.0

Clarification request (CLs), corrective action request (CARs) and forward action request (FARs) raised

Areas of Project Verification findings	No. of CL	No. of CAR	No. of FAR
Rainwater Offset Units or Water Credits (RoU)			
Identification and Eligibility of project type	Nil	Nil	01
General description of project activity	Nil	Nil	Nil
Application and selection of methodologies and standardized sets	Nil	Nil	Nil
- Application of RoU methodologies and standardized data sets	Nil	Nil	Nil
- Deviation from methodology and/or methodological tool	Nil	Nil	Nil
- Clarification on applicability of methodology, tool and/or standardized data sets	01	Nil	Nil
- Project boundary and unutilized water sources	Nil	Nil	Nil
- Likely scenario without RoU Project	Nil	Nil	Nil
- Estimation of RoUs	Nil	01	Nil
- PCNMR	Nil	Nil	Nil
Start date, crediting period and duration	Nil	Nil	Nil
Positive environmental impacts on water table and/or groundwater recharge and/or water security in the area	Nil	Nil	Nil
Project Owner- Identification and communication	Nil	Nil	Nil
Others (please specify)	Nil	Nil	Nil
Total	01	01	01

Project Verification findings

Identification and eligibility of project type (Approved Project Activities (Positive List))

Means of Project Verification	Detailed project report including PCNMR, Project commissioning certificate, technical feasibility report, Project layout and drawings, References for project activity and its scope, Off-Site visit to verify the implementation and operation of the project activities and other checks for ensuring compliance with the UWR RoU standards.
Findings	After desk review of project related documents, it was found that the project aims to address multiple dimensions of water security and management, spanning from infrastructure development to capacity building and environmental conservation. Through their SCP based water harvesting & ETP based recycling and conservation efforts, they are able to reduce fresh water consumption and utilize rainwater within their refinery premises for harvested rain water is used as Cooling Tower Make up, DM plant, Service water and fire water make up. Treated effluent is recycled into refinery and reused as fire water make up, cleaning and gardening purpose.
Conclusion	In conclusion; the project activity is overall meeting the requirements of the UWR Verification standard and UWR project standard.

General description of project activity

Means of Project Verification	Detailed project report including PCNMR, Project commissioning certificate, technical specification, Project layout and drawings, References for project activity and its scope, Off-Site visit to verify the implementation and operation of the project activities and other checks for ensuring compliance with the UWR RoU standards.
Findings	The Storage Cum Pond (SCP) based rainwater harvesting project through collecting the rainwater includes the following Infrastructure: • Natural catchment area • Reservoir • Settling Tank (ST) • Aeration Tank (AT) • Sand Filter (SF) • Recovery Well (RW) The Effluent Treatment Plant (ETP) and recycling of treated waste water measures include following Infrastructure: • Influent Sump with pumps • API Separators (375 m3/hr) • Tilted Plate Interceptor (273 mr/hr) • Equalization ponds • DAF – Dissolved Air Flotation Unit (200 m3/hr) • Trickling Filter • Aeration Tank • Secondary Clarifier • Dual Media Filters (Activated Carbon & Sand Filters) • Recirculation Sump • Sludge Recirculation sump and pumps • Oily sludge lagoon • Slop Oil Pumps • Sludge Drying Beds • Polishing Pond • Secured Land Fill

	• VOC Reduction Facility
Conclusion	The project activity is overall meeting the requirements of the UWR Verification standard and UWR project standard. The description of the project activity is verified to be true based on the review of PCNMR, Project Commissioning Certificate and other submitted documents.

Application and selection of water data and calculation parameters

Means of Project Verification	Verification criteria are as per the requirements of UWR RoU program for the scope – 2 & 5. For applicability mentioned in the PCNMR, commissioning certificates, technical feasibility report, technical specifications, Water bills on sample basis have been checked.
Findings	The SCP and ETP have been fitted with flow meters. Calibration certificates are verified for the same. PP has shared the meter readings which has been considered for quantification of the amount of rainwater harvested, stored and treated wastewater recycled. They are able to reduce dependency on freshwater resources. Through SCP, groundwater levels are enhanced by allowing stored water to percolate into the subsurface. PP's efforts towards treated wastewater recycling and management are positively impacting their Zero Liquid Discharge (ZLD) targets.
Conclusion	PP has effectively implemented the concept of rainwater collection, storage and utilization through SCP. This complies with the guidelines of UWR RoU standards by effectively using the harvested water and has a positive impact of local hydrology and community water resources. This approach helps in making informed decisions for sustainable water resource management and addressing issues like groundwater depletion and freshwater scarcity. Ultimately, the success of these efforts relies on continuous monitoring and adaptive management to respond to changing environmental conditions and water needs.

Clarification on applicability of tool and/or RoU estimates

Means of Project Verification	Interviews with PP's Project team members and aggregator, Detailed project report including PCNMR, Project commissioning certificate, technical specification, Project layout and drawings, References for project activity and its scope, Off-Site visit to verify the implementation and operation of the project activities and other checks for ensuring compliance with the UWR RoU standards.
Findings	PP has implemented treated wastewater management measures prior to 2013. However, vintage year has been considered 2015 onwards. RoUs have been calculated for the monitoring period 2015-2024. This is in line with UWR RoU standard. CL 01 was raised.
Conclusion	PP has submitted the relevant monthly data sheets for SCP water use and ETP treated wastewater recycling. In conclusion, PP has complied with the applicable UWR RoU standard for tools and RoU estimation.

Project boundary, sources and RoUs

Means of Project Verification	Satellite images, rainfall data for the host state, PCNMR, Technical

	feasibility report, technical drawings, Water quality reports, Water consumption data sheets, Flow meter calibration certificate and Off-site inspection
Findings	PP has developed a SCP outside their factory premises in Digboi and ETP within their operational project boundary. Through SCP, PP is able to harvest rainwater runoff primarily from nearby catchment area and provide a sustainable water supply for use within the industry operations. PP is able to recycle large quantity of treated wastewater from their ETP operations for various activities within their project boundary. FAR 01 was raised and actions have been ensured accordingly.
Conclusion	In conclusion, Conservation measures taken to recycle and reuse, wastewater within the industrial processes and systems have been incorporated under PCNMR as RoU scope 5 and final RoUs estimation have been done accordingly. Project boundary, sources and RoUs based information and consideration is line with UWR standard.

Baseline scenario of the water shed or activity prior to project commissioning

Means of Project Verification	Construction photographs, Videos, Project commissioning certificate, Satellite images and PCNMR
Findings	The daily water demand was met through the supply from Nazirating river source, located 15 KM away from the plant. Prior to SCP, the entire demand of water was met from this single river source only. Having 100% reliability on single water source, especially river, was not a favourable condition due to various reasons like distance, cost and usage of precious energy for pumping purposes, pilferage etc.
Conclusion	In conclusion; before the project started, surface runoff, storm water drain runoff and rainwater from the surroundings was not collected and stored and would either flow into drains or would go as waste. This may lead to depletion of ground water locally and would also affect the PP financially.

Implementation Benefits to Water Security

Means of Project Verification	Detailed project report including PCNMR, technical feasibility report, reference documents highlighting Water scarcity in the host state, rainfall data
Findings	Rainwater harvesting through Storage Cum Percolation (SCP) is providing a reliable source of water for various industrial operations within Digboi refinery's project boundary. This has ultimately reduced the pressure on over exploited natural water bodies such as the Nazirating river and has improved resilience against seasonal water shortages. Water harvesting efforts through SCP has also improved the groundwater level through natural percolation. Recycling of treated wastewater from ETP is ultimately leading to reduction of fresh water consumption. These conservation efforts are significant especially for the State like Assam where overall water related risk is HIGH.
Conclusion	PP's strategic approach towards water conservation has made a significant impact on water availability scenario at Digboi refinery. Single river water source dependency related risk has been

	addressed sustainably. PP decided to leverage their topographical advantage and came up with strategic and favorable location, which can yield sustainable quantity of water to meet the water demand of the refinery.

Estimation of RoUs or net water saved/recycled/reused

Means of Project Verification	Detailed calculation for available catchment area, analysis of Interviews with concerned team members from Digboi refinery and aggregator, Detailed project report including PCNMR, Project commissioning certificate, technical specification, Project layout and drawings, References for project activity and its scope, Off-Site visit to verify the implementation and operation of the project activities and other checks for ensuring compliance with the UWR RoU standards
Findings	The constructed SCP is receiving water from surrounding nine different interconnected catchment area which includes Dam-1,2,3 (Capacity 24 Lacs KL) & Dam C (Capacity 15 Lac KL). Google coordinates for these natural catchments are verified for, Dam -1: 27°23'26.5"N 95°36'34.3"E, Dam-2: 27°23'15.3"N 95°36'34.1"E, Dam-3: 27°23'06.2"N 95°36'39.5"E and Dam – C, 27°22'55.5"N 95°37'21.1"E. Liquid effluent streams generated from various sources within refinery complex are routed to the existing effluent treatment plant (ETP) of design capacity API: 375 m3/hr,TPI: 273 M3/hr, DAF: 200 m3/hr & operating capacity is 84 – 110 m3/hr for treating the waste water from all the units/sources. Annual rainwater harvesting has been calculated for SCP and actual water harvested through SCP is considered based on flow meter readings. Recycled water quantity from ETP outlet flow meter readings have been considered in PCNMR for RoUs estimation. Uncertainty factors (2%) for Surface outflow-based meter readings estimation have been taken into account for eligible RoUs calculation. CAR 01 was raised to incorporated annual RoU threshold limit quantification methodology as per UWR standard version 6.0
Conclusion	Aggregator has incorporated the annual RoU threshold limit as 1,000,000 RoUs/year (1 million RoUs/yr or 1000,000,000 litres/yr) over the entire crediting period. Estimation of RoUs and net water saved/recycled/reused have been verified and found in line with UWR RoU standard.

PCN+Monitoring Report

Means of Project Verification	PCNMR format, content, Compliance with UWR RoU standard and verification standard, RoU estimation and quantification tools as per UWR standard and framework
Findings	PCNMR provides detailed calculation, basis and references for design specification, feasibility evaluation, Analysis of catchment area, Annual rainwater harvesting potential and quantification tools.
Conclusion	FAR 01 had been suggested and incorporated in PCNMR.

National Water Security Index

India has been ranked 130th out of 193 countries and territories in the 2025 Human Development Report (HDR), titled "A Matter of Choice: People and Possibilities in the Age of AI", released by the United Nations Development Programme (UNDP). India ranked 133rd in 2022 and improved to 130th in 2023, with its HDI value rising from 0.676 to 0.685.

The country remains in the "medium human development" category, though it is approaching the threshold for "high human development" (HDI ≥ 0.700). This index indicates the country's overall water security status, reflecting various factors such as water availability, quality, and management practices.

PP's water conservation measures are positively contributing towards Assam's Composite Water Management Index (CWMI).

Start date, crediting period and duration

Means of Project Verification	Project commissioning certificate, PCNMR mentioning the crediting period and milestones
Findings	No findings were raised
Conclusion	The project has chosen crediting period for Scope 2 as 2018 to 2024 and for Scope 5 as 2015 to 2024. RoU verification has been ensured for the claimed crediting period.

Positive Environmental impacts

Means of Project Verification	Interviews with concerned technical team at Digboi refinery, IOCL, Detailed project report including PCNMR, off-Site visit to verify the implementation and operation of the project activities, Composite Water Management Index (CWMI)
Findings	Positive environmental impacts of project include increased water availability, improved groundwater table, enhanced flood control, employment creation, and reduced pressure on local natural water sources. IOCL's commitment to sustainable water management practices serves as a model for other industries, promoting broader adoption of environmentally responsible initiatives.
Conclusion	The project has overall positive environmental impacts. This comprehensive approach enhances the local ecosystem, contributes to water security, and sets a benchmark for environmental stewardship in the region

Project Owner- Identification and communication

Means of Project Verification	Detailed Project Report including PCNMR, Environment statement submission, Technical feasibility report, Online interviews with concerned team members, Mail communication and Information sharing for the project documentation
Findings	Digboi refinery, IOCL is a well-established set up in Tinsukia, Assam. Their ownership for the Scope 2 & Scope 5 RoU projects, reflects in their various communications to concerned environmental authorities, their Sustainability reporting and technical feasibility report.
Conclusion	In conclusion, the project identification and related communication has correctly met the requirement of project verification and UWR project standard.

Positive Social Impact/Ecological Aspects/Recharge Aspects

Means of Project Verification	PCNMR, Sustainability report, technical feasibility report, Water quality report
Findings	The main objective of this project is to make achieve water stewardship by leveraging rainwater harvesting and groundwater recharge through SCP and recycling of treated wastewater from ETP without putting additional load on the localized underground aquifers and natural water resources. Their efforts have resulted into positive environmental & social impacts supporting local biodiversity and employment generation.
Conclusion	The project has overall positive ecological and social impacts on surroundings. The implementation of Storage cum Percolation (SCP) structure further contributes to groundwater replenishment, ensuring long-term ecological balance and resilience against water scarcity. Overall, the project exemplifies a comprehensive approach to sustainable development, benefiting both the environment and society.

Sustainable development aspects

Means of Project Verification	PP has claimed SDGs 6,11,12,13 and 15 for their RoU Scope 2 & Scope 5 measures. **SDG 6: Clean Water and Sanitation:** PP's Storage Cum Percolation (SCP) based rainwater harvesting initiative directly contributes by providing an alternative, sustainable water source. **SDG 11: Sustainable Cities and Communities:** Storage Cum Percolation Pond design promotes resilient infrastructure and reduces disaster risk from urban flooding. It supports the concept of climate resilient infrastructure and sustainable urban planning. **SDG 13: Climate Action**: SCP based state of the art rainwater conservation is a climate adaptation measure that helps PP to deal with water stress due to erratic rainfall patterns caused by climate change. **SDG 12: Responsible Consumption and Production:** PP's project activities are resulting into reduction in fresh water consumption by adopting 3Rs approach and collecting rainwater through SCP encourages efficient use of natural resources, reducing over-extraction of groundwater. **SDG 15**: Life on Land: Collection of rainwater through Storage Cum Percolation (SCP) pond prevents soil erosion and reduces surface runoff. RWH helps preserve terrestrial ecosystems and maintain soil health.
Findings	Assam is experiencing a paradoxical situation where, despite being a water-rich state, it faces water scarcity due to a combination of factors including rainfall deficits, inadequate infrastructure, and climate change impacts. Recent reports indicate a significant rainfall deficit and drought-like conditions in several districts. While the region is prone to floods, it also suffers from water shortages, particularly during the rabi season The implementation of this project has enabled the PP to reduce their dependency on natural water resource. The PP has also deputed dedicated maintenance staff to ensure the continued operation of the SCP and ETP. PP also regularly monitors the water quality by conducting water quality analysis and lab-tests.

Conclusion	This project's sustainable practices are positively contributing towards SDGs 6,11,12,13 and 15.

Internal quality control

Stringent quality checks were followed throughout the project's verification phase to ensure the accuracy and reliability of the process. This involved regular internal audits of verification procedures, documentation, and reports to detect and correct any errors or inconsistencies. Verification personnel received ongoing training and skill development to ensure they could perform verifications effectively. Standard checklist and procedures were established to provide clear guidelines for data collection, analysis, and reporting, ensuring consistency and adherence to best practices. Robust documentation management practices were implemented to maintain transparent records of verification activities, including data sources and methodologies. Peer reviews and subsequent discussions were conducted to validate findings and achieve consensus on conclusions.

Project Verification opinion

The verification was done remotely by way of virtual meetings, video calls, phone calls and submission of documents for verification through emails. Nature Shrine Inc. is able to verify the total RoUs generation for the crediting period as mentioned in the table below:

Total RoUs generated over crediting period				
Vintage Year	**Scope 2**	**Scope 5**	**Total RoUs generated**	**Verified ROUs as per UWR standard Threshold limit : 1 million RoU/Year (1 KL conserved=1 RoU)**
2015	0	298245	298245	298245
2016	0	395174	395174	395174
2017	0	542942	542942	542942
2018	10111	653039	663150	663150
2019	155958	769249	925207	925207
2020	406950	893914	1300864	1000000 (UWR Cap 1 million/yr applied)
2021	519922	523768	1043690	1000000 (UWR Cap 1 million/yr applied)
2022	601922	350258	952180	952180
2023	552305	357992	910297	910297
2024	653872	338946	992818	992818
	2901040	5123527	8024567	**7680013 RoUs**

In our opinion, the total RoU's over the crediting / verification period stated in the Project Concept Note and Monitoring Report, PCNMR submitted to Nature Shrine Inc., are found to be correct and in line with the UWR guidelines.

The Project Verification Opinion for the Rainwater Harvesting through Storage Cum Percolation (SCP) Pond & Recycling of ETP treated water at Digboi refinery, IOCL, Assam would likely focus on the following key points:

Compliance with UWR RoU Standards: The project adheres to the Universal Water Registry Rainwater Offset Unit (UWR RoU) standards, ensuring proper documentation of rainwater harvesting activities.

Environmental Impact: The project has significantly improved local biodiversity, enhanced microclimate, and contributed to water conservation efforts, demonstrating a positive environmental impact.
Sustainable Practices: By implementing rainwater harvesting, groundwater replenishing, recycling of treated wastewater and promoting water conservation measures, the project exemplifies sustainable water management practices.

Operational Efficiency: The project has been effectively managed with regular maintenance, ensuring the long-term sustainability and functionality of the SCP, ETP and associated water management systems. This opinion would affirm that the project has successfully achieved its environmental and sustainability goals.

Abbreviations

Abbreviations	Full texts
RoU	Rainwater Offset Unit
UWR	Universal Water Registry
PCNMR	Project Concept Note Monitoring Report
SCP	Storage Cum Percolation Pond
PP	Project Proponent
ETP	Effluent Treatment Plant
CAR	Corrective Action Request
CL	Clarification Request
FAR	Forward Action Request
SDGs	Sustainable Development Goals
VR	Verification Report
VS	Verification Statement

Competence of team members and technical reviewers

SN	Name	Role	Education Qualification & Credentials
1	Ms. Avni Joshi	Team Leader/Verifier/Validator	B.E. (Environment), Qualified Safety officer, Lead Auditor in ISO 14001, Certified GHG accounting lead verifier for ISO 14064-Scope 1,2,3, Water credit Verifier for all UWR RoU Program sectoral scopes such as Scope 1, 2, 3, 4 & 5
2	Mr. Jayesh Makwana	Technical Reviewer	M Tech. (Chemical), EIA Expert

Document reviewed or referenced

No.	Author	Title	Provider
1	Encoraa ESG	PCNMR	Encoraa ESG
2	Technical Consultant	Technical feasibility report	Digboi refinery, IOCL
3	Digboi refinery, IOCL	Commissioning Certificate	Digboi refinery, IOCL
4	Digboi refinery, IOCL	Geo tagged photographs	Digboi refinery, IOCL
5	Digboi refinery, IOCL	Yearly/Monthly water consumption data sheet	Digboi refinery, IOCL
6	Analysis Lab	Water quality reports	Digboi refinery, IOCL
7	Service provider	Flow meter calibration certificate	Digboi refinery, IOCL
8	UWR	UWR Verification Standard	UWR

Clarification request, corrective action request and forward action request

Table 1. CLs from this Project Verification

CL ID	01	**Section no.**		**Date:** 11/08/2025
Description of CL				
PP was asked to submit monthly operational log sheets for SCP & ETP for the monitoring period mentioned in PCNMR.				
Project Owner's response				**Date:** 09/09/2025, 10/02/2026
PP has submitted SCP water consumption and ETP treated water recycled monthly data sheets.				
Documentation provided by Project Owner				
SCP water consumption and ETP treated water recycled monthly data sheets				
UWR Project Verifier assessment				**Date:** 10/02/2026
Complied				

Table 2. CARs from this Project Verification

CAR ID	01	**Section no.**		**Date:** 05/01/2026
Description of CAR				
Annual RoU threshold limit for the crediting period needs to be considered for overall RoUs estimation as per UWR standard.				
Project Owner's response				**Date:** 10/02/2026
Annual RoU threshold limit; 1,000,000 RoUs/year (1 million RoUs/yr or 1000,000,000 litres/yr) over the entire crediting period, has been incorporated in RoUs estimation.				
Documentation provided by Project Owner				
PCNMR 2.0				
UWR Project Verifier assessment				**Date:** 11/02/2026
Complied				

Table 3. FARs from this Project Verification

FAR ID	01	**Section no.**		**Date:** 31/07/2025
Description of FAR				
Aggregator was advised to incorporate treated wastewater recycling measures in PCNMR as RoU Scope 5				
Project Owner's response				**Date:** DD/MM/YYYY
Successfully incorporated				
Documentation provided by Project Owner				
-				
UWR Project Verifier assessment				**Date:** DD/MM/YYYY
-				

Sample Photographs:

SCP excavation work

SCP foundation stone laying

SCP

SCP Outlet flow meter

ETP **ETP inlet & outlet flowmeters**